

July 8, 2016

Luis Panduro
Interim Superintendent
261 D Street
Brawley, CA. 92227
760 344 2330

RE: SUMMER PROJECTS 2016
BARBARA WORTH SHOWER AND LOCKER BUILDING MODERNIZATION
EMERGENCY REPAIR PROGRAM (ERP)
HIDALGO (3) RELOCATABLE CLASSROOMS

Mr. Panduro,

Per your request, please find project status for the above mentioned summer 2016 projects described below.

**BARBARA WORTH SHOWER AND LOCKER BUILDING MODERNIZATION
EMERGENCY REPAIR PROGRAM (ERP)**

Scheduled Completion Date: August 22
Construction Schedule Status: on schedule
Potential Change Orders: possible additional work for main electrical panel

Project Status: The demolition of interior improvements is complete. Contractor is installing new conduit for fire alarm system and the rough in plumbing for new ADA accessible plumbing fixtures. The new walls for the ADA accessible coaches shower and locker area are complete. Contractor is framing for new solar daylighting tubes. All work completed to date is of high quality.

HIDALGO (3) RELOCATABLE CLASSROOMS

Scheduled Completion Date: August 12
Construction Schedule Status: currently (1) week behind schedule. Completion date remains August 12
Potential Change Orders: None

Project Status: Site demolition and the engineered pad are complete. Contractor is ready for delivery of relocatable units. Williams Scottsman was scheduled to deliver and install relocatable units on Thursday of this week. They informed us on Tuesday that they were running behind do to install crews not being able to deal with the heat. They are scheduled to deliver the units next week. After the relocatable units are installed contractor will provide electrical service, fire alarm systems, data systems and concrete sidewalks. Contractor will have sufficient time to complete the required improvements after the units are installed and complete the project on or before the scheduled completion date.

Sincerely,



Jimmy Sanders