

USTACH MODERNIZATION/ ROOF PROJECT

Contract Name	Date	Object	Amount	Changes	Current	Exp & Ret	Balance
BEST Contracting Services	5/8/2018	5813	\$204,000.00	\$4,021.00	\$208,021.00	\$208,021.00	\$0.00
Meredith Holloway	4/25/2018	6290	\$7,450.00	\$0.00	\$7,450.00	\$5,525.00	\$1,925.00
JPB Designs	7/1/2018	5813	\$93,000.00	\$5,511.00	\$98,511.00	\$98,511.00	\$0.00
Krazan & Associates	2/26/2019	6280	\$3,900.00	\$0.00	\$3,900.00	\$3,900.00	\$0.00
Pro Tech	5/23/2018	6270	\$14,105.00	\$0.00	\$14,105.00	\$14,105.00	\$0.00
SKW	9/24/2018	6210	\$638,000.00	\$0.00	\$638,000.00	\$299,834.83	\$338,165.17
SKW-Other	9/24/2018		\$42.63	\$0.00	\$42.63	\$42.63	\$0.00
							\$0.00
							\$0.00
							\$0.00
							\$0.00
							\$0.00
							\$0.00
							\$0.00
							\$0.00
							\$0.00
							\$0.00
							\$0.00
TOTAL			\$960,497.63	\$9,532.00	\$970,029.63	\$629,939.46	\$340,090.17

SKW & Associates
 Architectural, Engineering & Surveying
 Post Office Box 579570
 Modesto, CA 95357

Invoice

DATE	INVOICE #
5/6/2019	204263

(209)523-8323

BILL TO

Sylvan School District
 605 Sylvan Avenue
 Modesto, CA 95350

Project	TERMS	SKW JOB #
	Due on receipt	18M065

DESCRIPTION	HOURS	RATE	AMOUNT
Ustach Middle School 2701 Kodiak Dr Modesto, CA 95355			
Architectural Services for Modernization and ADA Upgrades PO# 191045 March 26, 2018 thru April 25, 2019			
Progress Billing:	8	165.00	1,320.00
David	60	85.00	5,100.00
Josh and Zach			
DUE ON RECEIPT. FINANCE CHARGE ON PAST DUE AMOUNT 1.5% PER MONTH, (18% APR).		Total	\$6,420.00
		Balance Due	\$6,420.00

Web Site

www.skwassociates.com

11/14/19
 ok up 5/1/19