

Milpitas USD McCandless School Modular Design and Construction Schedule

ID	Task Name	Duration	Start	Finish	4Q16		1Q17			2Q17			3Q17		4Q17		1Q18			2Q18			3Q18		4Q18		
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	MUSD McCandless Modular Design and Preliminary Construction schedule																										
2	Release for Bid	1 day	10/17/16	10/17/16	10/17																						
3	Deadline to submit pre-qualification application	1 day	10/28/16	10/28/16	10/28																						
4	Non Mandatory Job walk	1 day	11/2/16	11/2/16	11/2																						
5	Pre-Bid RFI Deadline	1 day	11/3/16	11/3/16	11/3																						
6	Issue Last Addendum	1 day	11/4/16	11/4/16	11/4																						
7	Open Bids	1 day	11/9/16	11/9/16	11/9																						
8	Post Bid Interview	1 day	11/10/16	11/10/16	11/10																						
9	Issue Letter of Intent	1 day	11/11/16	11/11/16	11/11																						
10	Contract Documents due back to MUSD	7 days	11/12/16	11/18/16	11/12																						
11	Board Approval	1 day	11/15/16	11/15/16	11/15																						
12	Issue Notice to Proceed	1 day	11/19/16	11/19/16	11/19																						
13	Complete Design	4 mons	11/20/16	2/25/17	11/20																						
14	Submit project to DSA	5 mons	2/26/17	7/6/17					2/26																		
15	<i>Estimated construction start date</i>	<i>1 day</i>	<i>9/1/17</i>	<i>9/1/17</i>																							
16	<i>Estimated construction duration</i>	<i>10 mons</i>	<i>9/4/17</i>	<i>6/8/18</i>																							



Task		Summary		Split		Inactive Task		Manual Summary Rollup	
Task Progress		Rolled Up Task		External Tasks		Inactive Milestone		Manual Summary	
Critical Task		Rolled Up Critical Task		Project Summary		Inactive Summary		Start-only	
Critical Task Progress		Rolled Up Milestone		Group By Summary		Manual Task		Finish-only	
Milestone		Rolled Up Progress		Inactive Task		Duration-only		Deadline	