



October 17, 2016

Milpitas Unified School District  
1331 East Calaveras Blvd.  
Milpitas, CA 95035

Re: 12x40 DSA Approved Rigid Frame Sports Equipment Rooms at Milpitas HS

Attn: Joe Flatley

American Modular Systems is pleased to provide our proposal for the 12x40 Sports Equipment Rooms at Milpitas HS. Our pricing is based upon the drawing provided to us and a copy is attached to this proposal for reference.

Milpitas Unified School District is utilizing the provisions of the Santa Rita Union School District High Performance Facilities Contract and the scope of work as listed below and in the Inclusions and Exclusions as outlined. The omission of any item(s) not listed in the assumed scope shall not be construed to be included in this pricing.

**Base Buildings:** DSA approved modular classroom, steel rigid frame construction, Type V non-rated construction, 20 lb roof load, 100 lb floor load, 110 ULT wind load, 2013 CBC, modular building, Ss=1.937, FOB Milpitas, CA

(2) each; 12x40 DSA Sports Equipment Buildings \$ 48,940 ea \_\_\_\_\_ accepted

**Project Total\$ 97,880 ea** \_\_\_\_\_ accepted

**Options:**

1-Hr fire rated construction, Type V-A	\$ 4,770/bldg	_____ accepted
Concrete foundation with crawl space w/vent wells	\$ 12,840/bldg	_____ accepted
Metal Exterior siding – vertical surfaces only	\$ 8,670/bldg	_____ accepted
Hybrid Stucco – vertical surfaces only	\$ 11,380/bldg.	_____ accepted

**Terms**

Monthly progress payment net 20 days. Quote good for 60 days.

**Schedule**

Contract	November 2016
DSA Approval	January 2017
Start Fabrication	April 2017
Delivery/Set	May 2017
Occupancy	June 2017

Thank you for the opportunity to provide our proposal. If accepted, please check next to each of the options accepted (or declined) above, and sign below accepting the standard terms and conditions of our Cooperative Purchasing Contract, and per the descriptions, and pricing listed above.

**Accepted By:**

Milpitas Unified School District

American Modular Systems, Inc.

*Dan Sarich/ess*

**Signature**

Joe Flatley, Director of Facilities Modernization

Dan Sarich, President

**Date**

10/17/16  
Date