

CONSTRUCTION COST SUMMARY  
CHANGE ORDER NO. 1  
ATTACHMENT 2

**PROJECT:** Portable Classrooms, Monterey Trail High School  
**ARCHITECT:** Community Architecture  
**CONTRACTOR:** Z Squared Construction  
**CONTRACT AMOUNT:** \$586,000.00

ARCHITECT-INITIATED OR REQUESTED							EXISTING CONDITIONS	DISTRICT REQUESTED	
	Architectural	Electrical	Mechanical	Structural	Civil	Code		Additions	Credits
BUILDING	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
SITE	0.00	0.00	0.00	0.00	0.00	0.00	0.00	131,769.00	(57,820.00)
SITE AND BUILDING	0.00	0.00	0.00	0.00	0.00	0.00	0.00	131,769.00	(57,820.00)
<b>TOTALS</b>	<b>\$0.00</b>						<b>\$0.00</b>	<b>\$73,949.00</b>	

**SUMMARY:**

Original Contract Amount:	\$586,000.00		Contract completion date:	August 23, 2018
Net Change Orders Architect-Requested	0.00	0.00% addition to the contract amount		
Net Change Orders Existing Conditions	0.00	0.00% addition to the contract amount	Time extension:	0 days
Net Change Orders District Requested	<u>73,949.00</u>	<u>12.62%</u> addition to the contract amount		
Total Change Order 1	73,949.00	12.62% addition to the contract amount		
Total Current Contract Amount	<u><u>\$659,949.00</u></u>		August 23, 2018	