## MEASURE X CAPITAL FACILITIES PROJECTS REPORT INCLUDING ALL REVENUE SOURCES

As of December 4, 2019

PHASE I PROJECTS			Total Budget (Incl. Revisions)	Expenses to Date	Remaining Encumbered	Budget Remaining		
Abbott Middle School	Gym &	Classrooms	\$22,983,856	\$10,972,523	\$9,242,455	\$2,768,87		
Borel Middle School (			\$26,520,394	\$8,683,934	\$13,192,762	\$4,643,69		
Bayside Academy Gy			\$14,464,924	\$7,401,754	\$4,665,228	\$2,397,94		
		ester City (See Note 2)	\$75,918,830	\$46,252,864	\$23,025,465	\$6,640,50		
New Elementary School in Foster City (See Note 2)			\$493,166	\$207,340	\$511,575			
Bond Support Costs (See Note 1)					· · · · · · · · · · · · · · · · · · ·	•		
		TOTAL	\$140,381,170	\$73,518,413	\$50,637,485			
PHASE II PROJECTS			Total Budget	Expenses to Date	Remaining Encumbered	Budget Remaining		
Sunnybrae ES/Georg	e Hall E	S Classrooms and MPRs	\$23,200,000	\$0	\$31,250	\$23,168,75		
Bowditch MS Classro	om Proj	ect	\$19,500,000	\$24,148	\$20,550	\$19,455,30		
New Elementary School in North Central			\$23,000,000	\$120,195	\$3,408	\$22,876,39		
Escalation for Phase II			\$7,000,000	\$0	\$0	\$7,000,00		
		TOTAL	\$72,700,000	\$144,343	\$55,208	\$72,500,44		
		Support costs associated wit for the New Elementary Scl						
-		funds set aside in Measure L	· ·			rest earned).		
Note: Sources of revenue	ue appro	ved to date for Measure X P	hase I Projects are:					
		I is included in the total budg	-	rojects				
Measure X B	Bond prod	ceeds for Phase I						
Measure X Ir	nterest a	s of June 30, 2019						
		ls for FC overcrowding + inte						
		Preschool, Knolls lease, and		come				
Developer Fees excess revenues through June 2019								
		port for Annex classroom at	the new school in Fos	ster City				
		Refresh Savings						
Transfer of F	acilities	and one-time Supplemental	Funds from GF	Т				

Cell: H11

Comment: =====

ID#AAAAD-JUaO0

InKyung Oh (2019-11-25 23:49:13) George Hall only.