



DATE: 5/15/2020

San Mateo-Foster City School District
1170 Chess Dr.
Foster City, CA, 94404

ATTN: Bob Price

SUBJECT: Covid 19 - Shutdown Impact
PCO#: 37

Dear Bob,

Below is our cost impact due to Covid 19 shutdown from April 1, 2020 and remobilize on May 4th, 2020. Partial cost of general conditions for the month of April, demobilization of equipment, and remobilization of equipment. Note this does not include costs for Covid 19 safety practices/protocols to ensure compliance with County of San Mateo Health Orders.

DESCRIPTION	Material	Labor	Sub	Total Cost
Partial General Conditions (1 month \$26,429) x 60%		\$ 15,857		\$ 15,857
				\$ -
SUBTOTAL				\$ 15,857
Markup - Contractor				\$ 1,586
Insurance - 1%				\$ 159
Bonds - 1.5%				\$ 238
TOTAL COST				\$ 17,840

Feel free to contact me with any questions or concerns.

Sincerely,

A handwritten signature in dark ink, appearing to read "Dan Oliver".

Dan Oliver
Rodan Builders, Inc.