

SAN MATEO-FOSTER CITY SCHOOL DISTRICT

# Measure X & T Status Update

February 2022



SAN MATEO-  
FOSTER CITY  
SCHOOL DISTRICT

## Status Update

- Multiple projects completed, in design, and in construction
- Recently bid projects are within the anticipated budgets
- Budgets will be updated as Projects are Bid and Awarded
- Assessment completed Projects will have design contracts brought to Board Spring 2022

## Status Update

- Next Bond Sales:
  - Measure T - Summer 2022
  - Measure X - Anticipated Fall 2022
- District will explore funding opportunities for the New School in North Central
- Abbott Gym Restoration anticipated completion Summer 2022



## **GEORGE HALL**

Anticipated  
Completion Summer 2023



## **SUNNYBRAE**

Anticipated  
Completion Fall 2023



## **LEAD**

Anticipated  
Completion Summer 2024



## **HIGHLANDS**

Anticipated  
Completion Summer 2024

# Measure X - February 2022

| Project                        | Site           | Status          | Construction Date | Anticipated Completion Date | Budget        |
|--------------------------------|----------------|-----------------|-------------------|-----------------------------|---------------|
| Program Expenses               |                | Ongoing         | N/A               | Duration of Bond            | \$ 2,500,000  |
| Turf Field                     | Foster City ES | In Construction | February 2022     | Summer 2022                 | \$ 1,550,000  |
| MPR/Paving/Infrastructure/Turf | George Hall    | Awarded         | February 2022     | Summer 2023                 | \$ 12,690,000 |
| MPR/Paving/Infrastructure/Turf | Sunnybrae      | DSA Review      | Summer 2022       | Winter 2023                 | \$ 12,960,000 |
| Science and Drama rooms        | Bowditch       | DSA Review      | Summer 2022       | Winter 2023                 | \$ 19,500,000 |
| Shade Structure                | Borel          | In Design       | Summer 2022       | Fall 2022                   | \$ 2,000,000  |
| New School                     | North Central  | Planning        | 2024              | TBD                         | \$ 23,000,000 |

Total \$ 74,200,000

# Measure T - February 2022

| Project                        | Site   | Status                            | Anticipated Start Construction Date | Anticipated Completion Date | Budget        |
|--------------------------------|--|-----------------------------------|-------------------------------------|-----------------------------|---------------|
| Program Expenses               |  | Ongoing                           | N/A                                 | Duration of Bond            | \$ 10,000,000 |
| MPR/Paving/Infrastructure/Turf | Highlands  | In Design                         | Winter 2023                         | Summer 2024                 | \$ 15,554,914 |
| MPR/Paving/Infrastructure/Turf | LEAD   | In Design                         | Winter 2023                         | Summer 2024                 | \$ 18,625,000 |
| MPR/Paving/Infrastructure/Turf | Meadow Heights   | In Design                         | Winter 2023                         | Summer 2024                 | \$ 14,940,000 |
| MPR/Paving/Infrastructure/Turf | Parkside   | In Design                         | Winter 2023                         | Summer 2024                 | \$ 15,375,000 |
| HVAC Upgrade I                 | Abbott, Borel, College Park, George Hall, Laurel, Meadow Heights and North Shoreview | Contracts Awarded                 | Spring 2022                         | Fall 2022                   | \$ 42,500,000 |
| HVAC Upgrade II                | Audubon, Bayside, Baywood, Beresford, FCES, LEAD, Parkside and San Mateo Park        | In Design                         | Spring 2023                         | Fall 2023                   | \$ 55,244,200 |
| CO2 Sensors                    | Brewer Island, Bowditch, Fiesta Gardens, Highlands, Sunnybrae and Turnbull           | In Construction                   | Winter 2022                         | Spring 2022                 | \$ 400,000    |
| Vape Detectors                 | District Wide  | Completed                         | Fall 2021                           | February 2022               | \$ 200,000    |
| Water Bottle Fillers Phase I   | District Wide  | Completed                         | Fall 2021                           | Winter 2021                 | \$ 235,000    |
| Water Bottle Fillers Phase II  | District Wide  | In Design                         | Spring 2022                         | Summer 2022                 | \$ 235,000    |
| Portables                      | Laurel   | Construction                      | Fall 2021                           | Spring 2022                 | \$ 1,500,000  |
| Site Rebuild                   | Bowditch   | In Design                         | Winter 2022                         | Summer 2026                 | \$ 67,200,000 |
| Solar                          | 18 Sites   | Design Build RFP Distributed      | Summer 2022                         | Summer 2024                 | \$ 18,000,000 |
| Turf Fields Phase 1            | Audubon, Bayside, Brewer Island, Fiesta Gardens, George Hall                         | Design Build RFP Distributed      | Summer 2022                         | Fall 2022                   | \$ 13,125,000 |
| Turf Field Phase 2             | Borel, Laurel, North Shoreview, San Mateo Park, College Park/Turnbull                | Programming Completed             | Summer 2023                         | Fall 2023                   | \$ 13,000,000 |
| Flooring Phase I               | District Wide  | Construction Completed (40 rooms) | Summer 2021                         | Summer 2021                 | \$ 393,353    |
| Paving and Infrastructure      | District Wide  | Assessment Completed              | Summer 2023                         | Summer 2026                 | \$ 47,000,000 |
| Underground Infrastructure     | District Wide  | Assessment to be Completed        | Summer 2023                         | Summer 2026                 | \$ 10,000,000 |
| Restrooms                      | District Wide  | Assessment Completed              | Summer 2023                         | Summer 2026                 | \$ 61,993,000 |
| Flooring Phase II              | District Wide  | Assessment Completed              | Summer 2024                         | Summer 2026                 | \$ 20,098,947 |

Total \$ 425,619,414