



To: American Modular Systems
787 Spreckels Ave.
Manteca, CA 95336
(209) 825-1921

Change Order #: 1
Initiation Date: 6/27/17
AMS Project 1372-16

Customer: Natomas Unified School District
Site Address: NP3: 2 Story Project

Change initiated by: District/ DSA-Design Driven

AMS is directed to make the following changes in the contract:

Deductive Change to Eliminate the Cabinetry in each classroom, per original bid
to include blocking, base cabinetry, tall cabinetry and sink <\$75,200>

NOTE: ROUGH PLUMBING WITH SS CAP TO REMAIN IN CONTRACT FOR CR SINKS
\$3,760/classroom x 20 classrooms

Re-route roof top HVC condensate drains to janitors closet since classroom
sinks have been deleted \$ 3,200.00
\$160/ HVAC x 20 HVAC

The contract sum will be **decreased** by this change order: <72,000>

The contract time will be **increased** by: 0 days

New project completion date: N/A

\$ <\$72,000>

Note: All conditions and terms of the contract order will apply except as herein changed. _____

American Modular Systems

By: Carmen M. O'Campo
Director, Strategic Accounts
Date: 6/27/17

Owner or Owner Representative

By: _____
Title _____
Date: _____