

| | | | |
|------------------------|---|------------------|-------------|
| <u>Item #1</u> | Provide contract extension due to anticipated weather delays. Requested by Elk Grove Unified School District. Time extension for this item: 7 days | NO AMOUNT | |
| <u>Item #2</u> | Provide locks at teacher cabinets and added premium for laminate color. Requested by Architect. | ADD | \$8,084.00 |
| <u>Item #3</u> | Provide and install additional AV controls and data as directed per RFI 14. Requested by Elk Grove Unified School District. | ADD | \$23,340.00 |
| <u>Item #4</u> | Provide and install wire and conduit pathway from panel to units GWH-1 and CP-1. Requested by Architect. | ADD | \$1,568.00 |
| <u>Item #5</u> | Provide and install wire and conduit pathway to fume hood. Requested by Architect. | ADD | \$1,968.00 |
| <u>Item #6</u> | Provide and install 3x bridging blocking at sill plate locations where anchor bolts conflict with stud layout. Requested by Architect. | ADD | \$2,062.00 |
| <u>Item #7</u> | Provide and install revised HVAC unit framing support as directed per CCD07. Requested by Architect. | ADD | \$4,405.00 |
| <u>Item #8</u> | Cut down HVAC roof curbs and access curbs as directed per CCD12. Requested by Architect. | ADD | \$1,817.00 |
| <u>Item #9</u> | Provide and install furring strips on studs to match plywood at shear wall for dry wall installation at interior east/west grid lines. Requested by Architect. | ADD | \$492.00 |
| <u>Item #10</u> | Provide and install additional hooked rebar at continuous foundations at Lines 6 & 8 as recommended by SEOR Report No.1. Requested by Architect. | ADD | \$824.00 |
| <u>Item #11</u> | Provide revised room signage to match site naming and numbering convention. Requested by Elk Grove Unified School District. | ADD | \$746.00 |