

# Anaya Construction

5153 Covert Rd  
Salida, CA 95368

# Proposal

**Proposal Date:** 3/16/2021

**Proposal #:** 2021-059

**Project:**  
Ravenswood MS

**Bill To:**

Ravenswood City SD  
2120 Euclid Ave.  
East Palo Alto, Ca. 94303

Description	Rate	Est. Cost Breakdown	Total
1. Dismantle (1) 48 x 40 portable, and (2) 24 x 40 portables at Ravenswood MS 2. Brace and tarp portables to move on site 3. Relocate portables to new location on site 4. Relocate 48 x 40 and 24 x 40's & set -up using new wood foundation and skirting materials 5. Demo approx. 30 lineal feet of interior wall and dispose of 6. Seal roofs with (E) roof caps and install new gutter splices 7. Re-set (E) handicap ramps 8. Seal exterior mod line closures 9. At interior connect manufacturer's electrical crossovers, install wall battens, install mod line ceiling tiles 10. Prep floors and install VCT as close as possible to match (E) 11. When complete site to be left clean from all debris  Time Duration to Complete Work: Mid-April	36,650.00		36,650.00
<b>Total</b>			<b>\$36,650.00</b>

CA License # 746627 DIR # 1000007522  
Phone: 209-605-4395 Fax 209-599-0863