

<u>Item #1</u>	Provide and install one (1) pair of “Inter-Fab” stainless steel “Figure 4” style grab rails over the deep end wall steps, and four (4) deck anchors. Bond the anchors per electrical code. Requested by Contractor.	ADD	\$575.00
Item #2	Change the sand filter size from a TR140C to a TR100C, per Health Department recommendation, to reduce the chance of overflow during backwashing. Requested by Contractor.	DEDUCT	(\$375.00)
Item #3	Demo the wall and floor to allow for new steel reinforcement, and apply new gunite to floor and walls as needed. Requested by Contractor.	ADD	\$5,190.00