

<b><u>Item #1</u></b>	Provide removal of existing wall covering and repair wall for paint due to wall covering peeling. Requested by Elk Grove Unified School District. Time extension for this item: 3 days	<b>ADD</b>	\$5,556.00
<b><u>Item #2</u></b>	Relocate 2 ½ inch sprinkler main to allow new sewer drain to maintain flow. Requested by Architect. Time extension for this item: 1 day	<b>ADD</b>	\$490.00
<b><u>Item #3</u></b>	Remove and replace dry rot siding at bottom of existing walls and at one section of the parapet, coat framing with copper naphthanate, and replace associated trim as existing sheathing has dry rot. Requested by Elk Grove Unified School District. Time extension for this item: 1 day	<b>ADD</b>	\$2,785.00