

<u>Item #1</u>	<u>Phase 3</u> – Repair couplings and controllers between Building A and B due to being dug up during excavation. Requested by Elk Grove Unified School District.	ADD	\$1,021.00
<u>Item #2</u>	<u>Phase 3</u> – Provide electrical changes due to DSA set plan changes. Requested by Architect.	ADD	\$11,265.00
<u>Item #3</u>	<u>Phase 4</u> – Furnish and install carpet at MPR/Platform with contrasting 2” stripe at stair tread due to DSA changes. Requested by Architect. Time extension for this item: 10 days	ADD	\$10,910.00
<u>Item #4</u>	<u>Phase 4</u> – Modify shades from single to double in Admin building as requested for blackout shades. Requested by Elk Grove Unified School District. Time extension for this item: 10 days	ADD	\$7,870.00
<u>Item #5</u>	<u>Phase 4</u> – Revise casework in teachers lounge and principals office as well as updated plastic laminate color in classrooms. Requested by Elk Grove Unified School District. Time extension for this item: 10 days	ADD	\$16,736.00
<u>Item #6</u>	<u>Phase 4</u> – Provide security door due to access ladder security door was not clear on drawings. Requested by Architect. Time extension for this item: 10 days	ADD	\$1,225.00
<u>Item #7</u>	<u>Phase 4</u> – Provide LVT in lieu of polished concrete due to unforeseen issues with tile and mortar bed. Requested by Elk Grove Unified School District. Time extension for this item: 10 days	ADD	\$6,533.00
<u>Item #8</u>	<u>Phase 4</u> – Repair cut stud in room #2 that was cut by previous contractor. Requested by Elk Grove Unified School District. Time extension for this item: 10 days	ADD	\$1,215.00
<u>Item #9</u>	<u>Phase 4</u> – Provide carpet change in Library due to carpet selection being less expensive. Requested by Architect. Time extension for this item: 10 days	DEDUCT	(\$7,557.00)
<u>Item #10</u>	<u>Phase 4</u> – Provide revised raceway and wiring for roller shades. Requested by Architect Time extension for this item: 10 days	ADD	\$5,943.00