

<b><u>Item #1</u></b>	Provide new 4x6 blocking not shown in contract documents at the perimeter of four (4) units at Buildings D & E, along with revisions to the existing ductwork to accommodate a lower HVAC unit elevation. Requested by Architect. Time extension for this item: 4 days	<b>ADD</b>	\$20,296.00
<b><u>Item #2</u></b>	Provide new mechanical platform to support new HVAC unit's AC-K1 and AC-K2 at Building K. Requested by Architect. Time extension for this item: 8 days	<b>ADD</b>	\$36,654.00
<b><u>Item #3</u></b>	Provide new exterior fascia to precast concrete roof edge to support new continuous gutters at Building K, where demolition of existing roof system discovered inadequate support of gutters. Requested by Architect. Time extension for this item: 3 days	<b>ADD</b>	\$10,279.00
<b><u>Item #4</u></b>	Provide replacement of damaged downspouts at Building K. Requested by Elk Grove Unified School District. Time extension for this item: 5 days	<b>ADD</b>	\$15,499.00
<b><u>Item #5</u></b>	Provide labor and material to lower existing vent pipe located inside curb of AC-J10. Requested by Architect.	<b>ADD</b>	\$513.00
<b><u>Item #6</u></b>	Provide patch of existing holes at concrete walls of the Stage within Building B where AC-B3 and AC-B4 were lowered. Requested by Architect.	<b>ADD</b>	\$1,853.00
<b><u>Item #7</u></b>	Provide and install new Alerton DDC controllers and space temperature sensors to four (4) interior HVAC units at Building D to comply with manufacturer control requirements. Requested by Architect.	<b>ADD</b>	\$15,542.00
<b><u>Item #8</u></b>	Procurement and installation of temporary thermostats at HVAC units serving classrooms hosting activities for Jump Start. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$9,182.00

<b><u>Item #9</u></b>	Provide painted UV protection of insulated refrigerant lines at Building B. Requested by Architect.	<b>ADD</b>	\$11,463.00
<b><u>Item #10</u></b>	Provide “standing time” for crane to coordinate with building occupancy and schedules during placement of new HVAC. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$1,472.00
<b><u>Item #11</u></b>	Provide reduction of new HVAC unit support framing due to discovery of adequate existing structural support. Requested by Architect.	<b>DEDUCT</b>	(\$3,087.00)
<b><u>Item #12</u></b>	Revise structural support of AC-E7 to coordinate with existing framing conditions. Requested by Architect.	<b>ADD</b>	\$1,847.00
<b><u>Item #13</u></b>	Revise new guardrail support to coordinate with existing framing conditions. Requested by Architect. Time extension for this item: 10 days	<b>ADD</b>	\$1,799.00
<b><u>Item #14</u></b>	Revise structural support of ACI-B3 and ACI-B4 at Building B stage area to a wall mount in lieu of supported by roof structure. Requested by Architect. Time extension for this item: 2 days	<b>ADD</b>	\$990.00
<b><u>Item #15</u></b>	Provide reduction in underground electrical lines. Requested by Architect. Time extension for this item: 20 days	<b>DEDUCT</b>	(\$4,011.00)
<b><u>Item #16</u></b>	Relocate seventeen (17) temporary thermostats to HVAC units at Buildings B, H and K due to HVAC control scope incomplete at start of school year. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$5,303.00
<b><u>Item #17</u></b>	Provide demolition and abatement wall finishes and pipe insulation within east and west mechanical rooms of Building B. Requested by Architect.	<b>ADD</b>	\$18,690.00

<b><u>Item #18</u></b>	Provide demolition, abatement and reconstruction of roof structure at the west mechanical room of Building B to place new HVAC unit in single assembly, as directed per RFI 041. Requested by Architect. Time extension for this item: 10 days	<b>ADD</b>	\$52,642.00
<b><u>Item #19</u></b>	Provide time and material scope associated with providing a new exterior fascia to precast concrete roof edge to support new continuous gutters at Building H, where demolition of existing roof system discovered inadequate support of gutters. Requested by Architect. Time extension for this item: 5 days	<b>ADD</b>	\$11,615.00
<b><u>Item #20</u></b>	Provide full replacement of dry rot damaged structural fascia at north and south roof eaves of Building J. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$61,941.00
<b><u>Item #21</u></b>	Provide replacement of damaged downspouts at Building H. Requested by Elk Grove Unified School District. Time extension for this item: 3 days	<b>ADD</b>	\$18,047.00
<b><u>Item #22</u></b>	Provide temporary waterproofing measures at exposed roof of Building J to ready for upcoming rain event. Requested by Elk Grove Unified School District. Time extension for this item: 3 days	<b>ADD</b>	\$15,267.00
<b><u>Item #23</u></b>	Provide temporary AC units at Building B, Band Room due to new HVAC units nonoperational at the start of school. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$12,936.00
<b><u>Item #24</u></b>	Provide temporary light towers to facilitate night time work, in order to reduce construction impact to school operations. Requested by Elk Grove Unified School District. Time extension for this item: 5 days	<b>ADD</b>	\$8,532.00

<b><u>Item #25</u></b>	Provide authorization of overtime and extended equipment rentals to accommodate installation of delayed HVAC equipment and labor coordination during an operational school. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$5,111.00
<b><u>Item #26</u></b>	Procurement and installation of condensate pumps and associated hardware for AC-B3 and AC-B4 for condensate discharge to existing drains as new condensate pumps were not part of the contract documents. Requested by Architect.	<b>ADD</b>	\$1,687.00
<b><u>Item #27</u></b>	Return remaining balance of District authorized allowance. Requested by Elk Grove Unified School District.	<b>DEDUCT</b>	(\$740.16)
<b><u>Item #28</u></b>	Premium time for downspout install on weekend. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$3,948.00