





## Subcontract Change Order

J. R. Wagner Fire Protection, Inc.  
P.O. Box 5037  
Modesto CA 95350  
License # 968003

Change #: 2  
Date: 11/07/19  
Job: Dent Elementary  
Contractor: CT Brayton & Sons  
Job #: 1336

### Description of work:

Scope of Work: Re-work the main and re-fab all of the piping in the big clouded area. The third party designer made changes hat will not allow the pipe onsite to work. We will need to start it all from scratch. Added labor for delaying our installation which will now be more challenging to install.

Material: 6,190.00  
Labor: 5,775.00

Amount of Change

This Change Order must be signed by owner or contractor and then received by J.R. Wagner Fire Protection, Inc. before any additional work can be performed outside of the original scope.

***I agree and accept the above changes***

Owner or Company Name: \_\_\_\_\_

Accepted By: \_\_\_\_\_

Name and Title: \_\_\_\_\_

Date: \_\_\_\_\_