

<u>Item #1</u>	<u>Phase 3</u> – Unused allowance for dry rot Requested by Elk Grove Unified School District Time extension for this item: 0 day	ADD	(\$145,000.00)
<u>Item #2</u>	<u>Phase 3</u> – Additional detailing and material per RFI#26 as contractor was using CAD background from electrical and not structural. Requested by Elk Grove Unified School District Time extension for this item: 1 day	ADD	\$3,413.00
<u>Item #3</u>	<u>Phase 3</u> – Intrusion alarm fixes for reverse door swings not shown on electrical plans as door swings were switched to meet code when storefronts for Building C were deleted. Requested by Elk Grove Unified School District Time extension for this item: 4 days	ADD	\$7,121.00
<u>Item #4</u>	<u>Phase 3</u> – Storefronts changed from 12' to 10' to obtain DSA approval. Requested by Elk Grove Unified School District Time extension for this item: 7 days	ADD	\$60,000.00
<u>Item #5</u>	<u>Phase 3</u> – Add flashing to large canopies to fix the edge condition with an added angle for signage anchorage. Requested by Elk Grove Unified School District Time extension for this item: 6 days	ADD	\$15,000.00
<u>Item #6</u>	<u>Phase 3</u> – Canopy revisions at Building C that added slope to deck, flashing, gutter and downspouts to canopies. Requested by Architect Time extension for this item: 8 days	ADD	\$15,000.00
<u>Item #7</u>	<u>Phase 3</u> – Concrete spread footing for Kindergarten gate per CCD#12 due to underground utilities. Requested by Elk Grove Unified School District Time extension for this item: 5 days	ADD	\$5,804.00
<u>Item #8</u>	<u>Phase 3</u> – Credit for polished concrete Requested by Elk Grove Unified School District Time extension for this item: 0 day	ADD	(\$7,500.00)

<u>Item #9</u>	<u>Phase 4</u> – Unused allowance for DSA design changes Requested by Elk Grove Unified School District Time extension for this item: 0 day	ADD	(\$128,206.00)
<u>Item #10</u>	<u>Phase 4</u> – Open up wall to accommodate blocking for shades @ Multi-Purpose Building due to unforeseen conditions. Requested by Elk Grove Unified School District Time extension for this item: 2 days	ADD	\$4,869.00
<u>Item #11</u>	<u>Phase 4</u> – Added electrical at window coverings in Administration and Library Buildings per ASI#10. Requested by Architect Time extension for this item: 2 days	ADD	\$4,405.00