

CONSTRUCTION COST SUMMARY
CHANGE ORDER NO. 1
ATTACHMENT 2

PROJECT: Samuel Kennedy Elementary School, Dry Rot Repair
ARCHITECT: TPH Architects
CONTRACTOR: Kaler/Dobler Construction, Inc.
CONTRACT AMOUNT: \$119,000.00

ARCHITECT-INITIATED OR REQUESTED							EXISTING CONDITIONS	DISTRICT REQUESTED	
	Architectural	Electrical	Mechanical	Structural	Civil	Code		Additions	Credits
BUILDING	0.00	0.00	0.00	0.00	0.00	0.00	0.00	9,576.00	0.00
SITE	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
SITE AND BUILDING	0.00	0.00	0.00	0.00	0.00	0.00	0.00	9,576.00	0.00
TOTALS	\$0.00						\$0.00	\$9,576.00	

SUMMARY:

Original Contract Amount:	\$119,000.00		Contract completion date:
			May 19, 2020
Net Change Orders Architect-Requested	0.00	0.00% addition to the contract amount	
Net Change Orders Existing Conditions	0.00	0.00% addition to the contract amount	Time extension:
Net Change Orders District Requested	<u>9,576.00</u>	<u>8.05%</u> addition to the contract amount	35 days
Total Change Order 1	<u>9,576.00</u>	8.05% addition to the contract amount	
			June 23, 2020
Total Current Contract Amount	<u><u>\$128,576.00</u></u>		