



SAN MATEO-FOSTER CITY SCHOOL DISTRICT

Change Order

Project: Foster City Elementary School San Mateo-Foster City School District	Change Order Number: 008 SMFCSD Contract No: 2732-19 SMFCSD Project No: 16-1260
Owner: San Mateo-Foster City School District 1170 Chess Drive Foster City, CA 94404	DSA File No. OPSC No. N/A
Contractor: C. Overaa & Co. 200 Parr Blvd. Richmond, CA 94801	Date of Issuance: 01/22/21

Contract for: **Foster City Elementary School**

The Work shall be carried out in accordance with the following additional project requirements issued in accordance with the Contract Documents. All changes in Contract Sum or Contract Time are as included in this document.

DESCRIPTION:

1. **Item 1:** District's PCO#025.4 Scope as outlined in Alternate #2 – Full Walkway Canopy, Alternate #3 Lunch Shelter/Shade Structure, Walkway Extensions, and Waterproofing and Flashing Details per RFI#050.1
Direction: District's Direction
Reason: District's Request

Net change to contract amount is as follows:

Contract Sum:	\$1,358,028.30
Contract Time:	Additional 58 Calendar Days
Attachments:	Overaa's COR#025.0, Overaa's Take-off/Back-up, ASI-022

The Original Contract Sum was:	\$29,998,000.00
Net change by previously authorized Change Orders:	\$858,045.05
The Contract Sum prior to this Change Order was:	\$30,856,045.05
The Contract Sum will be increased by this Change Order by:	\$1,358,028.30

THE NEW CONTRACT SUM INCLUDING THIS CHANGE ORDER WILL BE:	\$32,214,073.35
Total percentage of Change Order amounts to the original contract sum to date:	7.39%

San Mateo-Foster City School District

Project No. 16-1260
Contract No. 2732-19
Change Order no. 08

The Date of Substantial Completion is currently:
Based on **(8/22/2020 BOARD Approved Change Order #5) February 16, 2021**

The Contract Time will be modified by this Change Order by:

58 Days

The Date of Substantial Completion as of the date of this Change Order is
therefore now, without further adjustment, to be:

April 15, 2021

Architect **HMC** Architects

Contractor **OVERALL**

Owner

Signature Judy Krall

Signature [Signature]

Signature

By: Judy Krall

By: Christopher R. Manning

By: _____

Date: January 12, 2021

Date: 1/11/21

Date: _____

Recommended by:

SMFCSD Project Manager

Construction Manager

Inspector of Record

Signature [Signature]

Signature [Signature]

Signature [Signature]

By: Kevin Zanders

By: Kevin Zanders

By: RALPH ADAMS, Project Inspector
DSA CI.1, #2866

Date: 1/13/21

Date: 1/13/21

Date: 1/13/21