

<u>Item #1</u>	Non-compensable time increase to the contract duration to compensate for procurement duration changes. Requested by Elk Grove Unified School District Time extension for this item: 41 days		NO AMOUNT
<u>Item #2</u>	Provide additional subgrade reinforcement to the Culinary building pad due to unforeseen soil properties. Requested by Elk Grove Unified School District	ADD	\$4,754.00
<u>Item #3</u>	Provide paper barrier and sheet metal flashing wrap at exposed exterior wood fascia at the Culinary building. Requested by Architect.	ADD	\$2,443.00
<u>Item #4</u>	Added scope to the project for the renovation of the existing culinary space for occupation of the Law Program. Requested by Elk Grove Unified School District Time extension for this item: 67 days	ADD	\$358,803.00
<u>Item #5</u>	Provide header board at edge of AC paving to maintain access to Ag modular welding points and vents to accommodate modular manufacturer delayed schedule. Concrete provided between AC paving and modular building at completion of welding. Requested by Elk Grove Unified School District	ADD	\$4,938.00
<u>Item #6</u>	Additional work to provide 3-phase power, in lieu of single-phase power per contract documents, to coordinate with field conditions. Requested by Architect	ADD	\$8,660.00
<u>Item #7</u>	Provide replacement of existing flooring at new Ag modular building. Requested by Elk Grove Unified School District	ADD	\$36,811.00
<u>Item #8</u>	Replace 200 linear feet of existing sewer pipe due to discovered unforeseen slope variances. Requested by Elk Grove Unified School District	ADD	\$46,909.00