

**Santa Rosa City Schools
Esperanza Restroom – Project
Change Order 01 Review**

June 20, 2017

Attn: Mr. Michael Braff

Dear Mr. Braff:

Below you will find our review and explanation of the items contained in Change Order (C.O.) 01 for the above project.

Item 1: This item includes the cost of labor, materials and equipment required to replace the electrical box and lid located in the handicap parking stall with the proper traffic rated equipment.

Approved.

Item 1 Cost: \$1,529

Item 2: This item includes the additional labor, materials and equipment required to enlarge the lift station slab and riser. The increased size is to allow for access to the septic pump equipment.

Approved.

Item 2 Cost: \$638

Item 3: This item includes the cost of labor, materials and equipment required to remove, repair, and replace a downspout that was poured into a fence footing that needed to be removed for ADA path of travel.

Approved.

Item 3 Cost: \$295

Item 4: This item includes the cost of labor, materials and equipment required to adjust the elevations at an existing path to allow for ADA path of travel to meet specifications. Additional concrete needed to be removed, formed, and poured.

Approved.

Item 4 Cost: \$7,589.23

CO 01 Total Cost: \$ 10,051.23

Based on the above information, it is our recommendation that the above items, contained in Change Order 01 be approved as noted and the C.O. processed at the next regular Board Meeting.

Please feel free to contact me should you have questions and/or comments.

Sincerely,

COUNTERPOINT CONSTRUCTION SERVICES, INC.

Scott Baer
Project Manager

Cc: SRCSA Esperanza Restroom
Enc: Draft CO-01