

<b><u>Item #1</u></b>	Furnish and install fire alarm modules to monitor the tamper switches on the backflow preventers to meet code requirements. Requested by Architect.	<b>ADD</b>	\$4,166.00
<b><u>Item #2</u></b>	Revise the low voltage design at main office to meet revised District program. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$3,060.00
<b><u>Item #3</u></b>	Install additional mineral wool insulation at toilet room double stud walls to meet code requirements. Requested by Architect.	<b>ADD</b>	\$276.00
<b><u>Item #4</u></b>	Revise construction of tall storage cabinets to create stronger and more durable cabinets. Requested by Architect.	<b>ADD</b>	\$7,790.00
<b><u>Item #5</u></b>	Delete casework if Office Workroom to meet revised District program. Requested by Elk Grove Unified School District.	<b>DEDUCT</b>	(\$7,963.00)
<b><u>Item #6</u></b>	Furnish and install an alarm module at the walk in temperature sensor to meet revised District program. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$439.00
<b><u>Item #7</u></b>	Provide construction protection at ductwork to allow for earlier startup of HVAC units. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$4,200.00
<b><u>Item #8</u></b>	Install an additional wall louver at Unit A to reroute the exhaust from the Nurse's Toilet Room. Requested by Architect.	<b>ADD</b>	\$627.00
<b><u>Item #9</u></b>	Delete casework in General Office to meet revised District program. Requested by Elk Grove Unified School District.	<b>DEDUCT</b>	(\$406.00)
<b><u>Item #10</u></b>	Furnish and install intrusion alarm keypads at Unit B to meet revised District program. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$3,619.00

<b><u>Item #11</u></b>	Revise design at Learning Area west of Unit G to meet revised District program and drainage requirements. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$18,078.00
<b><u>Item #12</u></b>	Install a bottom rail at fencing to provide a more secure fence line and meet slope requirements. Requested by Architect.	<b>ADD</b>	\$1,946.00
<b><u>Item #13</u></b>	Revise the soffit color at the stage proscenium at Unit B to match the color of the balance of the room. Requested by Architect.	<b>ADD</b>	\$955.00
<b><u>Item #14</u></b>	Install USB ports to teaching station in three (3) classrooms to match layout of the balance of the classrooms. Requested by Architect.	<b>ADD</b>	\$3,185.00
<b><u>Item #15</u></b>	Revise the layout of the refrigerant piping in Unit A to avoid conflicts with other systems. Requested by Architect.	<b>ADD</b>	\$1,420.00
<b><u>Item #16</u></b>	Furnish and install an additional switch for the roll up grille at the Unit B Server room to allow for more efficient use. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$234.00
<b><u>Item #17</u></b>	Provide additional downspouts on various buildings to allow for proper roof drainage. Requested by Architect.	<b>ADD</b>	\$3,944.00
<b><u>Item #18</u></b>	Paint a checkerboard on the hard court paving to meet revised District program. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$902.00
<b><u>Item #19</u></b>	Provide modified door hardware equipment to meet District program. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$6,432.00
<b><u>Item #20</u></b>	Revise style of range hood at Kitchenette to match installation condition. Requested by Architect.	<b>ADD</b>	\$595.00

Robert J. McGarvey Elementary School (Anatolia II)  
Board Agenda – March 6, 2016  
Change Order #6  
Page 3

**Item #21**

Extend contract period for weather related extension. Requested by Architect.

Time extension for this item: 21 calendar days      **NO CHANGE**