

<u>Item #1</u>	Provide additional shipping costs for change in scope for seat wall. Requested by Architect.	ADD	\$2,900.00
<u>Item #2</u>	Repair irrigation main at Building H. Requested by the Architect. Time extension for this item: 3 days	ADD	\$461.00
<u>Item #3</u>	Eliminate pre-cast furniture at outdoor learning area of Building H and add landscaping. Requested by Architect. Time extension for this item: 3 days	ADD	\$2,689.00
<u>Item #4</u>	Merge zones were poured in with concrete where the concrete sidewalk and landscape areas made a tiny sliver where the mulch would be difficult to maintain. Requested by Elk Grove Unified School District. Time extension for this item: 3 days	ADD	\$5,609.00
<u>Item #5</u>	At all gates where panic hardware is required, prove a reinforcement for the wire mesh to prevent people from reaching through the bars. Requested by Architect. Time extension for this item: 3 days	ADD	\$4,381.00
<u>Item #6</u>	New fire lane in main parking lot, paint top of curb and face red with white lettering per DSA requirements. Requested by Elk Grove Unified School District. Time extension for this item: 2 days	ADD	\$1,878.00
<u>Item #7</u>	Lane delineation of the pick-up/drop-off traffic lane to continue down to the main entrance of the parking lot, including directional arrows. Requested by Elk Grove Unified School District. Time extension for this item: 3 days	ADD	\$1,451.00
<u>Item #8</u>	Accessible table at outdoor learning area between Buildings E and F to be turned into a non-accessible table with 4 seats, with walk-on bark to be replaced with bark mulch. Requested by Architect. Time extension for this item: 3 days	ADD	\$657.00