

<b><u>Item #1</u></b>	Due to weather conditions, the asphalt seal coat was omitted from scope. Requested by Elk Grove Unified School District.	<b>DEDUCT</b>	(\$2,720.00)
<b><u>Item #2</u></b>	Revisions to fencing around the track to provide improved security at field utility yard and additional gate access for athletic equipment. Requested by Elk Grove Unified School District.	<b>ADD</b>	\$8,680.00
<b><u>Item #3</u></b>	Re-paint fire lane curb to restore to original condition. Requested by Architect.	<b>ADD</b>	\$675.00
<b><u>Item #4</u></b>	Remaining Allowance balance returned to District. Requested by Elk Grove Unified School District.	<b>DEDUCT</b>	(\$10,000.00)
<b><u>Item #5</u></b>	Hand dig twenty-five (25) fence post holes at and around underground utilities due to unforeseen conditions. Requested by Architect.	<b>ADD</b>	\$3,250.00
<b><u>Item #6</u></b>	Extend contract duration by sixty-five (65) calendar days due to delayed delivery of the modular building by the manufacturer and the inclement weather. Requested by Elk Grove Unified School District. Time extension for this item: 65 days	<b>NO CHANGE</b>	