

<u>Item #1</u>	Provide insulation at roof framing and unfinished exterior wall framing to accommodate the installation of the new suspended ceiling system due to insulation being discovered to be installed directly on top of existing suspended ceiling. Requested by Elk Grove Unified School District. Time extension for this item: 1 day	ADD	\$628.00
<u>Item #2</u>	Provide relocation of new hold-down bolts and provide additional framing to modify the new wall opening due to conflict with existing electrical conduits within the wall. Requested by Architect. Time extension for this item: 3 days	ADD	\$454.00
<u>Item #3</u>	Provide relocation of TV monitors for improved instructor supervision at the Team and Whisper rooms. Requested by Elk Grove Unified School District. Time extension for this item: 2 days	ADD	\$578.00
<u>Item #4</u>	Provide electrical A/V modifications due to the integration of Interactive Flat Panel monitor technology into the classroom and integrating clock/speaker equipment into the new campus PA system previously installed. Requested by Elk Grove Unified School District. Time extension for this item: 12 days	ADD	\$10,658.00
<u>Item #5</u>	Paint interior side of existing doors and frames to match new interior color scheme. Requested by Elk Grove Unified School District. Time extension for this item: 1 day	ADD	\$876.00
<u>Item #6</u>	Provide time extension due to the procurement of unanticipated long lead architectural finishes and electrical components. Requested by Architect. Time extension for this item: 20 days	NO CHANGE	